

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator <b>Pennzoil Company</b>		8. Farm or Lease Name <b>Dalmont</b>
3. Address of Operator <b>P. O. Box 1828 , Midland, Texas 79701</b>		9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>M</b> , <b>660</b> FEET FROM THE <b>South</b> LINE AND <b>660</b> FEET FROM <b>West</b> <b>1</b> <b>19-S</b> <b>34-E</b> THE LINE, SECTION TOWNSHIP RANGE NMPM.		10. Field and Pool, or Wildcat <b>Undesignated</b>
15. Elevation (Show whether DF, RT, GR, etc.)		12. County <b>Lea</b>

16.

## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐

### SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒  
COMMENCE DRILLING OPNS. ☒  
CASING TEST AND CEMENT JOB ☐  
OTHER ☐  
ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 12-13-67 Spudded 17- $\frac{1}{2}$ " hole at 1:30 AM. Drilled to 372' - Ran 12 joints of 13-3/8" OD 48# casing to 372' - Cemented w/325 sx Class "A" w/2% CaCl P.D. 5:30 PM - Cement circulated O.K.
- 12-14-67 After 28 hrs WOC, tested casing w/1000# for 30 minutes - O.K.
- 12-21-67 Drilled 11" hole to 4000' - Ran 126 joints of 8-5/8" OD 24# & 32# casing to 4000' - Cement w/500 sx Class "C" 50/50 Posmix 6% gel & 11# salt per sack plus 150 sx Class "C" 8# salt per sack - Plug down at 3:00 AM - Ran temp. survey - Top cement 2540'
- 12-22-67 After 24 hours WOC, tested casing w/1500# for 30 minutes - O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u><i>[Signature]</i></u>	TITLE <b>Drig. Supt.</b>	DATE <b>1-4-68</b>
APPROVED BY <u><i>[Signature]</i></u>	TITLE <u>                    </u>	DATE <u>                    </u>
CONDITIONS OF APPROVAL, IF ANY:		