

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE
(Other instruction on reverse side)Form approved
Budget Bureau No. 45-01424

3. LEASE DESIGNATION AND SERIAL NO.

NM-029726

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OLD WELL ☐ GAS WELL ☐ OTHER ☒ DRILLING	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR PAN AMERICAN PETROLEUM CORPORATION	8. FARM OR LEASE NAME DONOHUE Federal
3. ADDRESS OF OPERATOR BOX 68, HOBBS, N. M. 88240	9. WELL NO. 1
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 660' FSL x 2310' FEL Sec 26 (Unit 0, SW 1/4 SE 1/4)	10. FIELD AND POOL, OR WILDERNESS UNDESIGNATED - (Y-7R)
14. PERMIT NO.	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 26-19-33 NMPM
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3606.5 RDB	12. COUNTY OR PARISH LEA
	13. STATE N. M.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☒

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Chico Drilling Co. spudded 12 1/4" hole 2:30 PM, 9-10-68
On 9-12-68, 9 5/8" OD 32.3" H-40 LS Casing was
set @ 1315' with 360 sq Incon neat. + 4% Gel
+ 100 sq Incon neat. Cement circulated.
After WOC 24 hours, tested casing w/
1500 psi for 30 min. Test O.K.
Reduced hole to 8 3/4" @ 1315' and resumed
drilling.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE **AREA SUPERINTENDENT**

DATE

9-16-68

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

APPROVED**SEP 20 1968**

*See Instructions on Reverse Side

J. L. GORDON
ACTING DISTRICT ENGINEER049- USGS-A
1- NSW
1- SUSP
1- RRY