

DAILY DRILLING REPORT

Bridges State #129

BRIDGES STATE #129, Vacuum Abo Fld, Lea Co, NM. OBJECTIVE: Perforate additional section in Abo zone. AFE 9833 - Mobil Intr 100% - Est Cost \$7800.

12/4/69 8600 TD, 8563 PBTD.

MIRU X-Perf Well Serv DD unit, pull rods and pump, inst'l BOP, POH w/ 2-7/8 and 2-3/8 tbg. SD for nite.

BRIDGES STATE #129, 8600 TD.

12/5 Ran 4" SP, CO 8572-81, 10 hrs SD for nite.

BRIDGES STATE #129, 8600 TD.

12/6 CO w/Sp 8581-8594, 11 hrs Prep run log.

12/8 8600 TD, Schl ran GR-C log, 8300-8571, PBTD 8577
Schl perf Abo w/ 1 JS @ 8499', 8502', 8509', 8517',
8529', 8534', 8538', 8543', 8545', 8555', 8557', & 8558'.
WIH w/ Gub. 5 1/2 pkr on 2-3/8" tbg to 8550.

BRIDGES STATE #129, 8600 TD

12/9 BJ attempt load hole w/ 150 BLO-No success.
Attempt set pkr @ 8542 No success. POH.

BRIDGES STATE #129, 8600 TD

12/10 Ran new pkr to 8542. BJ attempt to acid
perfs 8543-8558 w/ 5000 gal 15% HCl. When
600 gal acid in form communicated press w/ 5000
to 0. Reset pkr @ 8460. BJ load annulus w/ 60 bbl
Acidize w/ 10,000 gal 15% HCl w/ 300# BJ Divert #2
Mixed in 150 gal 9#B in 3 stages. TP 5800, AIR 6 BPM
ISIP 4000, 15min 3750. SI 2 hrs. Bled off. S 20 BLO +
34 BAW/14 hrs. 2000 FIH. slight show gas. Last hr,
S 1 1/2 BF 70% AW

-270 BLO + 254 BAW

BRIDGES STATE #129, 8600 TD

12/11 S 48 BLO + 21 BAW/10. 200' FIH Last hr
S 3 BF 95% AW. Fair sho gas. Prep POP

-216 BLO + 233 BAW

BRIDGES STATE #129, 8600 TD

12/12 S 10 BLO + 20 BAW/ 5 hr. 600' FIH Fair sho
gas. POH LD 2-3/8 tbg

-241 BLO + 213 BAW

BRIDGES STATE #129, 8600 TD.

12/13 Ran comp tbg: 2-3/8 tbg @ 8569, PN @ 8535, SN @ 8534, Guib anchor catcher @
8468 set w/ 15,000#T, 2-3/8 tbg to 4410, top out w/ 2-7/8 tbg, prep run rods,
pump.

12/15 Ran pump and rods to 8534, spaced out, RD & Rel unit @ 2:00 p.m. 12/13/69.
Rel to Prod.

- 241 BLO + 213 BAW.

BRIDGES STATE #129, 8600 TD.

12/17 P 174 BLO + 63 BAW/2 1/2 days.

- 57 BLO + 150 BAW.

BRIDGES STATE #129, 8600 TD.

12/19 P 57 BLO + 22 BNO + 35 BAW/2 days.

- 115 BAW.