

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

JUN 12 11 45 AM '69

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-4118	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Sohio Petroleum Company		8. Farm or Lease Name Phillips Lea
3. Address of Operator P. O. Box 3167 Midland, Texas		9. Well No. 5
4. Location of Well UNIT LETTER L 2310 FEET FROM THE South LINE AND 990 FEET FROM THE W LINE, SECTION 31 TOWNSHIP 17S RANGE 34E NMPM.		10. Field and Pool, or Wildcat Vacuum Grayburg-San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 4095 G.L.		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Cactus Drilling Company, P. O. Box 2068, Hobbs, New Mexico 88240 - Drilling Contractor

Spudded: 8:30 P.M. 6-5-69  
Drilled to T.D. of 415' (12-1/4" hole)  
Ran 20 jts. (402') of X-42, 28#, 8 5/8 SS Casing, BR,  
Set and cemented @ 414' w/275 sacks reg. cement w/2% cc. Circulated out 25 sacks,  
Plug down @ 4:00 A.M. 6-6-69. W.O.C. 12 Hrs.  
Tested 8 5/8" casing w/600 psi for 30 min. Held OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED A. K. Hood TITLE District Superintendent DATE 6/9/69  
APPROVED BY [Signature] TITLE \_\_\_\_\_ DATE \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY: