

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Freesport Oil Company		8. Farm or Lease Name Mattie Price
3. Address of Operator 1005 V & J Tower, Midland, Texas 79701		9. Well No. 3
4. Location of Well UNIT LETTER I 2300 FEET FROM THE South LINE AND 990 FEET FROM THE East LINE, SECTION 6 TOWNSHIP 17S RANGE 38E NMPM.		10. Field and Pool, or Wildcat West Garrett Devonian
15. Elevation (Show whether DF, RT, GR, etc.) 3725' GR		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER Running production string <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

9/27/70 - Ran 350 fts. (13,136') 5-1/2" 17# P-110 and N-80 LT&C casing and set at 13,146'. Cemented with 350 sxs. 50/50 Incor Poz "A" + 2% gel + 9# salt/sx. + 0.75% CFR-2. Bumped plug with 2250 psi at 8:15 a.m., 9/28/70. Held O.K. WOC 48 hours. Top of cement at 11,100'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Don L Sparks TITLE Division Engineer DATE 10/2/70

APPROVED BY John W. Runyan TITLE Assistant DATE OCT 5 1970

CONDITIONS OF APPROVAL, IF ANY: