

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
2. Name of Operator Freeport Oil Company	5. State Oil & Gas Lease No.
3. Address of Operator 1005 V & J Tower Building, Midland, Texas 79701	7. Unit Agreement Name
4. Location of Well UNIT LETTER 0 1650 FEET FROM THE East LINE AND 980 FEET FROM THE South LINE, SECTION 6 TOWNSHIP 17S RANGE 38E NMPM.	8. Farm or Lease Name Mattie Price
	9. Well No. 4
	10. Field and Location West Garrett Devonian
15. Elevation (Show whether DF, RT, GR, etc.) 3725.7' GR	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER Running surface casing <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Well was spudded at 9:00 p.m., November 1, 1970. Drilled to 407' and ran 10 jts. (407') of 48# 13-3/4" casing set at 407', cemented with 400 sxs. Incor + 2% CaCl. Plug was down at 3:45 p.m., November 2, 1970. Circulated cement. Waited on cement 24 hours. Pressured casing to 1000 psi for 30 minutes. Held O.K. Drilled out with an 11" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Don L Sparks TITLE Don L. Sparks DATE November 4, 1970
APPROVED BY [Signature] TITLE [Signature] DATE Nov 11 1970
CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

1970
OIL CONSERVATION COMM.
WASHINGTON