

- 4-03-80           Instl BOP. 3-1/2 DC's on 2-3/8 tbg to 1535, W0 green cmt to 1650. Left 60' cmt above sqz holes. DO firm cmt 1650-1750, circ clean. Press test sqz holes @ 1720 w/1000. Ran bit to 1815 to circ sd off RBP. GIH w/ret head & csg scraper on 2-3/8 tbg, circ sd off RBP @ 2126.
- 4-07-80           GIH w/ret head & 5-1/2 CS on 2-3/8 tbg to 2890, had 68' fillup. Circ out cmt cuttings & Flocheck to 2952. Press test all sqz holes to 1000/ok. Pull up to 2600 & SI 1-1/2 hrs. Ran back to btm & had 1/2' fill. GIH w/RBP & 82 jts tbg to 2505. Sep sqz holes 2330-2650. Reset RBP @ 2940. GIH w/ret head, SN, 6 jts 2-3/8 TP, 5-1/2 pkr & 2-3/8 tbg. Set pkr @ 2569 w/SN @ 2759. Sw test sqz holes @ 2650. 15 gal fl in 1 hr, press test to 1200, than sw test sqz holes @ 2330, gain 60 gal fl in 1 hr, press test to 1200 & lost 200 in 15 min. Reset RBP @ 2258 & left pkr swinging @ 1632.
- 4-09-80           Circ off RBP @ 2258 & reset @ 2759 & pkr @ 2500 & SN @ 2690. Press up on sqz holes @ 2650 w/1500-2000 & lost press but could not PI. Spot 3 bbl acid over sqz holes @ 2650. PI 1 BPM @ 1600. GIH w/EZ-drill cmt ret to 2580, PI 1 BPM @ 1200. Sqz cmt 5-1/2 csg thru holes @ 2650 w/200x Class C + 3% CaCl2, max press 1650, job compl @ 5 PM. Rev out 1-1/2 bbl cmt.
- 4-10-80           GIH w/pkr to 2360. Spot 3 bbl acid over sqz holes @ 2330. PI 1 BPM @ 1500, rev out acid & drlg mud, GIH w/EZ-Drill cmt ret to 2263 & set ret. Sqz cmt thru holes @ 2330 w/300x Thix-set + 3% CaCl2 + 200x Class C + 3% CaCl2, max press 2000, job compl @ 5:30 PM. Rev out 1 bbl cmt.
- 4-14-80           DO soft cmt 2273-2335. Ran bit to 2400 & press 5-1/2 csg to 1000/ok. Ran bit to 2574 & DO cmt ret 2574-78 & rec large pieces of form & cuttings & small pieces of csg. Ran bit to 2578 & D/O cmt 2578-2652 - Ran bit to 2700. Press 5-1/2" csg to 1000/ok. Sw tbg & csg down to 2450. Let set 1 hr & ran sw & found fl @ 2390. SW 1 bbl salty wtr & sw down to 2450. Let set 1-1/2 hr & found fl @ 2380.
- 4-17-80           GIH w/EZ-Drill cmt ret & set @ 2540. Sqz cmt holes @ 2650 w/500x Class C Neat, left 14x cmt in csg & rev out 8x cmt, max press 2600. job compl.
- 4-22-80           GIH w/EZ-Drill cmt ret set @ 2536. Sqz cmt holes 2580-2650 w/200x Class c Neat + 300x Class C + 2% CaCl2, left 14x in csg below ret & rev out 15x, max press 2000. Job compl @ 1 PM.
- 4-28-80           GIH W/2-3/8x 30' OPMA, tbg perfs, SN, 6 jts 2-3/8 tbg, Guib TA & 213 jts 2-3/8 tbg & 62 jts 2-7/8 EUE tbg, btm of MA @ 8846, tbg perfs 8813-16, SN @ 8812, TA @ 8623 w/12,000# T, ran 2x1-1/2x24 pump w/1"x20' GA + 193 - 3/4 & 83 - 7/8 & 73 - 1" rods, test tbg to 500/ok, hung well on. Rel Permian Unit & to Prod @ 5:30 PM. Testing thru 5-15-80.