

BRIDGES STATE #151, 12,180 TD.

- 3/17 Howco circ mud out of csg w/ 490 BFW, then displ wtr w/ 620 bbls Morrow oil, POH w/ tbg and bit, SD for nite, prep to run Corr log.

BRIDGES STATE #151, 12,180 TD.

- 3/18 Schl ran GR-Collar-Corr log from 6000-6900; 8400-10,600; & 11,300-12,121, then set Baker 7" Model D pkr in 7" liner @ 11,765, now GIH w/ 2-3/8 prod tbg testing to 6000# above slips while running.

BRIDGES STATE #151, 12,180 TD.

- 3/19 Ran 374 jts 2-3/8 N-80 EUE 8rd tbg to 11,811 w/ Baker F nipple w/ 1.78 ID @ 11,810, Baker latch-in seal assembly latched into Baker Model D pkr @ 11,765, landed w/ 5000# T, remove BOP, install Cameron tree, tested tbg to 6000# while running tested tree to 8000#, Schl perf 7" liner in the Morrow w/ thru tbg gun @ 11,853; 55; 57; 59; 61; 63; 65; 67; 69; 71; 73; 75; 77; 79; & 11,811 w/ 1 JSPF, total of 15 holes, job compl @ 5:00 p.m. 3/18/71, TP 0-3100, flow to pits 25 min, GTS in 20 min, SI 5 min, TP 3500, prep to test well.

BRIDGES STATE #151, 12,180 TD.

- 3/20 SI 13½ hrs, TP 4600, Fl to pits 10 min on 27/64 ck, TP 4600-2300, SI, RD, Rel unit & Rel well to Prod @ 8:15 a.m. 3/19/71.

- 3/20 Connect wellhead and equip, opened well @ 1:30 p.m. 3/19/71, Fl rate 5.4 MMCFPD on 1" ck, TP 1575, 260 BNO/10½ hrs, SI @ 12:00 midnite 3/19/71.

- 3/21 SI 13 hrs, TP 4200, repair separator, Fl rate 5.5 MMCFPD on 29/64 ck, TP 1650, 50 BNO/2 hrs, SI 3:15 p.m. 3/21/71.

- 3/22 SI 17 hrs, TP 4200, Fl rate 5.8 MMCFPD, 1" ck, TP 1700, 170 BNO + tr wtr/7 hrs, Oil Grav 56.4 @ 60, Gas Grav 0.671, SI for press stabilization, BHP, and NM OCC 4-pt open flow test.

BRIDGES STATE #151, 12,180 TD

- 3/23 SI 40 hrs, TP 4000#, prep to run BHP, NMOCC open flow potential test.

BRIDGES STATE #151, 12,180 TD.

- 3/24 SI 44 hrs, TP 4000#. Ran BHP, ran New Mexico OCC Potential test. Now on 24 hr production test flowing @ rate 1.85 MMCF/D on 19/64" ck, TP 2660#, FC 300 bbls cond. 18 hrs. Cont. on 24 hr. prod. test.

BRIDGES STATE #151, 12,180 TD.

- 3/25 24 hr prod. test, F 400 BNO + 0 BW/24 hrs, 19/64" ck, 2" tbg, GOR 4625:1, grav. 56.4 @ 60°, GV 1.85 MMCF, TP 2430#. Comp. 4 pt. test. Nowtaking BHP buildup and CAOF.

BRIDGES STATE #151, 12,180 TD.

- 3/26 CAOF.