

Bridges State #155

- BRIDGES STATE #155
- 4/9 (19) 8352 drlg lm, 7-7/8" hole, NND. Br Wtr.
- 4/10 (20) 8662 drlg lm, 7-7/8" hole, NND. 9.8-36-13.
- 4/12 (22) 8700 TD lm, WOC 5½ csg, circ 3 hrs, P & LD DP & DC's, Dresser-Atlas ran SWN log 2600-8645 & GR log 0-8645/5½ hrs, ran 250 jts 8700' 5½ OD 17.0# & 15.50# N-80 & J-55 ST&C & LT&C used csg, cemented on bottom @ 8700 by Howco w/ 2900x T1LW w/ ¼# flocele in 1st 1000x + 200x Incor Neat, PD @ 12:30 p.m. 4/11/71, cement did not circ, WOC 8 hrs, Worth Well ran Temp Surv, top of cement @ 2595, Rel Marcum Drlg Co rig @ 3:30 p.m. 4/11/71.
- BRIDGES STATE #155, 8700 TD.
- 4/13 MOT, inst'l unit anchors, prep to MI unit to compl.
- BRIDGES STATE #155, 8700 TD.
- 4/14 MI unit, Lohmann Well Serv DD, racked tbg, SD for wind.
- BRIDGES STATE #155, 8700 TD.
- 4/15 RU unit, inst'l BOP, ran 4-3/4 bit 5½ csg scraper on 3 - 3½ DC's and 2-3/8 tbg to 8661, RU rev unit, DO cement to 8692, circ hole clean, test csg w/ 1500#/ok, displ hole w/ lse oil, SD for nite.
- BRIDGES STATE #155, 8700 TD.
- 4/16 Spotted 500 gals 15% NE acid on bottom, POH, Dresser-Atlas ran GR-N-Collar-Corr log 8200-8686, then perf 5½ csg in the Abo @ 8593; 94; 96; 8602; 04; 11; 21; 26; 28; 30; 39; 48; 51 & 8654 w/ 1 JSPF, total of 14 holes, ran Baker Model R pkr on 2-3/8 tbg to 8003, Western Co displ 500 gals acid into form, BDTF 3300, TTP 3300-4000, AIR 2.9 BPM, ISIP 3300, 5 min SIP 1700, job compl @ 5:20 p.m. 4/15/71, reset pkr @ 8554, SD for nite.
- BRIDGES STATE #155, 8700 TD.
- 4/17 S 35 BLO + 8 BAW/2½ hrs, 800' FIH, fr sh of gas, Western Co acidized perfs 8593-8654 w/ 10,000 gals 15% NE acid using 14 RCNB sealers, TTP 4550-5250, AIR 5.6 BPM, ISIP 4000, 10 min SIP 3250, job compl 11:00 a.m. 4/16/71, S & F 37 BLO + 213 BNO + 46 BAW/18 hrs, L hr F 25 bbls(S/O 100% oil), on open ck, TP 50-100, cont to test. - 198 BAW.
- 4/19 POH w/ tbg & pkr, rerun 2-3/8 tbg, OP to 8690, T. Perfs 8670-74, SN @ 8669, Baker TA catcher @ 8541 set w/ 14,000# T, remove BOP, inst'l wellhead, ran pump on 250 - 3/4 and 62 - 7/8 rods, SD for nite.
- BRIDGES STATE #155, 8700 TD.
- 4/20 Finish running pump & rods, spaced out, hung well on pump, RD, Rel unit & Rel to Prod @ 11:00 a.m. 4/19/71.
- 170 BLO + 198 BAW.
- BRIDGES STATE #155, 8700 TD.
- 4/21 P & F 170 BLO + 50 BNO + 5 BAW/22 hrs. - 192 BAW.