

F.R. 10-26-71; Opr's Elev.. 4047' GL
PD 8875' RT (Abo)
Contractor - Moran
12-6-71 TD 1650'; Rng 8 5/8" Casing
12-18-71 Drlg. 4988' 1m
12-25-71 Drlg. 7636' 1m
1-3-72 TD 8830'; Prep Perf
1-10-72 TD 8830'; TO Pmp
Perf @ 8686', 8700', 8733', 8742', 8745',
8752', 8756', 8760', 8766', 8770', 8776'
w/2 SPI
Acid (8686-8776') 10,000 gals
Ppd 80 BNO + 96 BLW in 20 hrs
1-17-72 TD 8830'; WO Potential
Ppd 226 BOPD + 9 BLW in 24 hrs (8686-8776')

LEA
TEXACO INC.

Vacuum, N. NM Sec 27, T17S, R34E
6 New Mexico "D" State NCT-1 Page #2

1-24-72

TD 8830'; COMPLETE
LOG TOPS: Anhydrite 1555', Yates 2845',
Queen 3817', San Andres 4605', Glorieta
6220', Abo 8175'

1-27-72

COMPLETION REPORTED