

ATTACHMENT C-103
NORTH VACUUM ABO UNIT #213W
API # 30-025-23982
PAGE 2

12-09-97 FIN. POOH W/DP, LD DC'S, PH6 & SPERRY SUN TOOLS. PU GUIBERSON UNI-6
PKR, RIH ON 262 JTS AOH DP, SET PKR @ 8216', EOT @ 8777', TEST TO 500#
12-10-97 OK. POOH & LD AOH DP. BEGIN RDMO, SDFN, W/O HIGH WINDS.
WO/DAYLIGHT TO FINISH RIG DOWN. FINISH RDMO WELLCO RIG #89.
RELEASE RIG. END OF DRILLING JOB.

COMPLETION

12-17-97 MIRU WELLCO RIG #91, ND TBG HANGAR, NU BOP. RU TBG TESTER. PU
OVERSHOT ON 2 7/8" TBG. TESTING TO 7000# AS RIH. TAG PKR. CIRC TBG,
LATCH ON TO PKR. R/U SLICKLINE, RIH & RETRIEVE PROFILE PLUG. READY
TO ACIDIZE.
12-18-97 MIRU HALLIBURTON, MIX ACID, MIX GEL, ACIDIZE OPEN HOLE W/10,000
GALS 20% HCL IN 7 STAGES. AVG TREATING PRESSURE 6200#, RDMO
HALLIBURTON, FLOW BACK.
12-19-97 TEMP SUSPEND OPERATIONS, LEAVE FLOWING TO TANKS.
12-22-97 MIRU WELLCO #91, BOP STILL ON WELL, RU PUMP TRUCK, PUMP 60 BBLS
DOWN CASING, 15 BBLS DOWN TBG. TBG DEAD. READY TO PULL PIPE.
POOH & LD 2 7/8" WS. 174 JTS & PKR LEFT IN HOLE, EOT APPROX 5350'.
LEAVE FLOWING TO TANKS OVERNIGHT. SDFN.
12-23-97 FIN RIH W/INJ TBG. TOTAL OF 265 JTS 2 7/8", 6.5# EUE L-80 TBG IN HOLE. SET
GUIBERSON G-6 PACKER W/ON-OFF TOOL & PROFILE NIPPLE @ 8209'. TEST
TO 500#. CIRC. FLUID AROUND, LATCH BACK ONTO ON-OFF TOOL. ND BOP,
NU TREE. TEST BACKSIDE ON CHART FOR 30 MIN-GOOD. SWI, SDFN &
CHRISTMAS. WILL RDMO RIG #91 AFTER CHRISTMAS, TURN WELLOVER TO
PRODUCTION. PRODUCTION WILL BACKFILL PIT WHEN DIGGING OUT
INJECTION LINES.