

ENERGY AND MINERALS DEPARTMENT

This form is not to be used for reporting packer leakage tests in Northwest New Mexico

SOU. EAST NEW MEXICO PACKER LEAKAGE ST

Operator Chevron U.S.A. Inc. - Upper Completion

Lease Ritts State

Well 2

Texaco Inc. - Lower Completion

North Vacuum Abo West Unit

No. 6 W.E.

Location of Well

Unit H

Sec 21

Twp 17 S

Rge 34 E

County Lea

Name of Reservoir or Pool

Type of Prod (Oil or Gas)

Method of Prod Flow, Art Lift

Prod. Medium (Tbg or Csg)

Choke Size

Upper Compl

Vacuum Grayburg

Oil

Pump

Upper Tbg.

2" WO

Lower Compl

North Vacuum Abo West

—

Water Injection

Lower Tbg.

N.A.

FLOW TEST NO. 1

Both zones shut-in at (hour, date): 10:30 A.M. 11-5-85

Well opened at (hour, date): 10:30 A.M. 11-6-85

Upper Completion

Lower Completion

Indicate by (X) the zone producing.....

X

Pressure at beginning of test.....

04

46

Stabilized? (Yes or No).....

Yes

Yes

Maximum pressure during test.....

04

46

Minimum pressure during test.....

0

0

Pressure at conclusion of test.....

0

(vacuum)

Pressure change during test (Maximum minus Minimum).....

-4

-46

Was pressure change an increase or a decrease?.....

decrease

decrease

Well closed at (hour, date): 10:30 A.M. 11-7-85

Total Time On Production 24 hrs.

Oil Production During Test: 4 bbls; Grav. 36.9 ;

Gas Production During Test 75 TM MCF; GOR —

Remarks Lower Completion started test initially @ 1900 PSI. at end of test

#1 it was on vacuum. Wtr test during test - 89 BW.

FLOW TEST NO. 2

Well opened at (hour, date): 10:30 A.M. 11-8-85

Upper Completion

Lower Completion

Indicate by (X) the zone producing.....

X

Pressure at beginning of test.....

0

Vacuum

Stabilized? (Yes or No).....

Yes

Yes

Maximum pressure during test.....

550

2900

Minimum pressure during test.....

0

0

Pressure at conclusion of test.....

550

2900

Pressure change during test (Maximum minus Minimum).....

+550

+2900

Was pressure change an increase or a decrease?.....

Inc.

Inc.

Well closed at (hour, date): 10:30 A.M. 11-9-85

Total time on Production 24 hrs.

Oil Production Wtr Injection well During Test: — bbls; Grav. — ;

Gas Production During Test — MCF; GOR —

REMARKS: Tbg and/or packer leak indicated in lower zone

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved: _____ 19 _____

Oil Conservation Division

By _____

Title _____

Operator Chevron U.S.A. Inc.

By Earl O. Creager Jr.

Title Well Tester

Date November 9, 1985

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiple completed well within seven days after actual completion of the well and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Commission.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Commission in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized and for a minimum of two hours thereafter, provided however, that they need not remain shut-in more than 24 hours.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued until the flowing wellhead pressure has become stabilized and for a minimum of two hours thereafter, provided however, that the flow test need not continue for more than 24 hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the previously shut-in zone is produced.
7. All pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges, the accuracy of which must be checked with a deadweight tester at least twice, once at the beginning and once at the end, of each flow test.
8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the appropriate District Office of the New Mexico Oil Conservation Commission on Southeast New Mexico Facker Leakage Test Form Revised 11-1-58, together with the original pressure recording gauge charts with all the deadweight pressures which were taken indicated thereon. In lieu of filing the aforesaid charts, the operator may construct a pressure versus time curve for each zone of each test, indicating thereon all pressure changes which may be reflected by the gauge charts as well as all deadweight pressure readings which were taken. If the pressure curve is submitted, the original chart must be permanently filed in the operator's office. Form C-116 shall also accompany the Facker Leakage Test Form when the test period coincides with a gas-oil ratio test period.

[illegible]

RECEIVED

NOV 12 1985

O.C.C.
HOBBS OFFICE