

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
E-161-2	
7. Unit Agreement Name	
-	
8. Farm or Lease Name	
New Mexico 'DJ' State	
9. Well No.	
2	
10. Field and Pool, or Wildcat	
Vacuum Abo North	
12. County	
Lea	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)	
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	
2. Name of Operator	
TEXACO Inc.	
3. Address of Operator	
P.O. Box 728 - Hobbs, New Mexico 88240	
4. Location of Well	
UNIT LETTER B, 660 FEET FROM THE North LINE AND 1980 FEET FROM THE East LINE, SECTION 18 TOWNSHIP 17S RANGE 35E NMPM.	
15. Elevation (Show whether DF, RT, GR, etc.)	
3998' GR	



16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>
SUBSEQUENT REPORT OF:	
REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 1820' Spudded 11" Hole 1-26-72

Ran 1809' (58 joints) 8-5/8" 32# casing set at 1820'. Cemented w/600 sx Class 'C' cement w/4% Gel & 250 sx Class 'C' cement w/1% Cacl. Cement circulated. Complete 12:30 A.M. 1-27-72.

Tested 8-5/8" casing w/800# for 30 minutes from 7:30-8:00 P.M. 1-27-72. Tested O.K. Drilled out plug and tested w/600# for 30 minutes from 10:15-10:45 P.M. 1-27-72. Tested O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.		
SIGNED 	TITLE Assistant District Superintendent	DATE January 28, 1972
APPROVED BY 	TITLE Geologist	DATE FEB 1 1972
CONDITIONS OF APPROVAL, IF ANY:		

RECEIVED

JAN 1 1972

OL. CONSERVATION DIV.
HONOLULU, HAWAII