

STATE "LL" #1, 13,429 TD.

- 4/11 Schl set Baker Model D pkr in 7" liner @ 13,081, now running Baker seals on 2-7/8 tbg 328 jts in hole testing to 6000# while running.

STATE "LL" #1, 13,429 TD.

- 4/12 Finish running 2-7/8 tbg, testing to 6000# to Baker Model D pkr @ 13,081, attempted to latch into pkr 2 hrs w/ no success, POH, indicated pkr top had burst, SD for nite, prep to set new pkr.

STATE "LL" #1, 13,429 TD.

- 4/13 Schl ran and set Baker Model pkr in 7" liner @ 13,075, ran Baker seal assembly on 288 jts 2-7/8 tbg testing to 6000# while running, SD for nite.

STATE "LL" #1, 13,429 TD.

- 4/14 Finish running 2-7/8 tbg to 13,088, latched into Baker Model D pkr @ 13,075, PSI SN @ 13,074 2.31" ID landed tbg w/ 2000# wt on pkr, remove BOP, inst'l tree, test csg annulus & pkr w/ 1500#/ok, Schl perf 7" liner in the Morrow from 13,180-185; 13,191; 13,195-13,203; 13,310-313; 13,316; 13,320; & 13,323-334 w/ 2 JSPF, total of 68 holes using thru tbg gun, SD for nite, TP zero, contd to perf.

STATE "LL" #1, 13,429 TD.

- 4/15 SI 14½ hrs, TP 1500, Schl finish perf Morrow 13,144-47; -13,156-57 w/ 2 SPF, bled gas off in 2 mins, sw down to 11,000, gas broke thru & fl 30 mins, died, FL 10,000', SI 12 hrs, TP 800.

- 4/16 S 10 hrs, FL 10,000-13,074 (SN), last 5 hrs sw ½ bbl mud & wtr/hr, Gas: TSTM, SD for Sunday.

- 4/17 SI 36 hrs, TP 3900, prep to test.

STATE "LL" #1, 13,429 TD.

- 4/18 Bled off TP 3900 to zero in 2 hrs on 48/64 ck, S 8 bbls dist, one run w/ sw, then S 1/2 bbl/hr mud cut dist, sw from SN, 100' FIH, est of GR 10 to 50 MCF while sw, SI 13 hrs, TP 2000, cont to test.

STATE "LL" #1, 13,429 TD.

- 4/19 Bled off, TP 2000 to zero/1 hr, ran sw, 1600' FIH, S 8 bbls dist one run, then sw ½ bbl/hr mud, wtr & dist for 9 hrs, sw from SN, SI 13 hrs, TP 2000.

STATE "LL" #1, 13,429 TD.

- 4/20 Bled off, TP 2000 to zero/1 hr, ran sw, 1600' FIH, S 8 bbls dist one run, then sw ½ bbl mud cut dist/hr for 9 hrs, gas rate while sw 275 MCF, SI 13 hrs, TP 2000.

STATE "LL" #1, 13,429 TD.

- 4/21 Bled off TP 2000 to zero/1 hr, ran sw, 1600' FIH, sw 8 bbls dist one run, then sw 3/4 bbls mud cut dist/hr for 9 hrs, SI 13 hrs, TP 2000.

STATE "LL" #1, 13,429 TD.

- 4/22 Bled TP to zero 1 hr, ran sw, 1800 FIH, S 9 bbls dist/1 hr, rel X-pert Well Serv unit @ 10:30 a.m. 4/21/72, Coleman Engr Co ran BHPB set @ 13,074, SI @ 11:30 a.m. 4/21/72 for 72 hrs.

- 4/24 SI @ 66½ hrs for BHP.

RECEIVED

JUN 14 1972

OIL CONSERVATION COMM.
HOBBS, N. M.