



COMPANY : Chevron / Texaco
 WELL: NVAWU #5
 COMPANY REP: Britton McQuien
 PERFORATIONS: N/A

SERVICE DATES : 03-06-02
 TEST TYPE : Step Rate
 PPS TECHNICIANS : Joe Brown

STEP NO.	TIME	SURFACE TUBING PRESS.	CUMULATIVE VOL INJECTED	INJECTION RATE	INJECTION RATE (gpm)	MEASURED BHP
	10:30	1435.9				
	10:35	1531.8	2.6	754.1	22.00	
	10:40	1613.5	5.2	753.2	21.97	
1	10:45	1662.6	7.9	761.2	22.20	
	10:50	1713.3	10.5	762.0	22.23	
	10:55	1761.9	13.2	761.9	22.22	
2	11:00	1807.6	15.8	753.7	21.98	
	11:05	1929.8	19.8	1149.4	33.52	
	11:10	2021.1	24.1	1232.7	35.95	
3	11:15	2120.7	28.3	1223.7	35.69	
	11:20	2321.8	34.1	1667.8	48.64	
	11:25	2403.6	40.2	1751.4	51.08	
4	11:30	2461.7	46.3	1755.8	51.21	
	11:35	2693.8	53.5	2091.4	61.00	
	11:40	2732.4	60.8	2104.1	61.37	
5	11:45	2860.0	68.1	2099.0	61.22	
	11:50	3062.3	77.0	2557.7	74.60	
	11:55	3157.5	86.2	2643.9	77.11	
6	12:00	3356.2	95.6	2717.3	79.25	
	12:05	3392.1	106.0	2991.3	87.25	
	12:10	3498.2	116.4	2990.9	87.23	
7	12:15	3540.7	126.7	2972.3	86.69	
	12:20	3667.3	137.1	2989.5	87.19	
	12:25	3751.4	147.4	2974.8	86.77	
Falloff	12:30	3768.5	157.9	3025.5	88.24	
	12:31	3027.8				