

- 4/17 11,275' PBDT - Loaded hole with Wolfcamp water, pulled tbg & pkr. Schl set Baker Model "N" CIBP @ 11,310', dumped 35' of cement on top of plug. Perf 10,574-10,598 (24') with 2 JSPF (Hyper-II). SION.
- 4/18 11,275' PBDT. Landed 334 jts of 2-3/8" tbg (+14' subs) @ 10,599', Backer Model R pkr @ 10,473'. Dowell acidized w/250 gals MA + 2000 gal 15% NE acid @ 4000#, Max @ 2 to 1/4 BPM. AIR 0.7 BPM. Job completed @ 12:50 p.m. ISIP 4000#. 15" SIP 3800#. Load to recover 53.5 BAW + 43.5 BO. Flwd back 21 BLO/1 hr. Pulled 6 jts, tbg reset pkr @ 10,283', tbg @ 10,409'. Swabbed FL to 6500'/3 hrs, rec 66 BLO & wtr. SION.
- 4/19 11,275' PBDT - SITP 250# @ 7 a.m. FL @ surface. Swbd 61 BW + 15 BO/10-1/2 hrs. Total recovery 104 BW + 55 BO (50 BW & 12 BO over load). Avg 5 BFPH last 4 hrs, 20% oil, Cl 87,578, pH 5.8. SION.
- 4/20 Shut down due to wind.
- 4/21 Pulled tbg - Ran 2-3/8" tbg, set Bkr Model K retainer @ 10,524, squeezed perfs 10,574-98 w/75 sxs. @ 3000#, reversed out 12 sxs. Pulled out of hole.
- 4/22 Shut down
- 4/23 Preparing to perf M/Wolfcamp.
- 4/24 PBDT 10,495' - Perf 10,397-10,418 w/2 JHPF (Hyper-II) Ran tbg @ 10,420'. Set pkr @ 10,287'. A/250 gals MCA & 2000 gals 15% NE @ 3-1/2 BPM @ 2200 psi, ISIP Vac. Swbd back total load plus 181 BSW. No show oil or gas.
- 4/25 Pulled out of hole, set CIBP @ 10,353' dumped 35' cmt on plug Perf 9494-9648 w/2 JHPF (Hyper II) running tbg w/pkr.
- 4/26 PBDT 10,318' - Ran tbg, set pkr @ 9700', press tested, 9700-10,318' w/4000 psi, held okay. Set pkr 9534, bttm of tbg @ 9647'. Acidized w/500 gals 15% MCA, treated @ 1/4 BPM @ 2300 psi, MP 4100 psi, Set Pkr @ 9321, bttm of tbg @ 9453'. Flwd & swbd load + 7 BO. Kicked off & flwd @ 3:30 p.m. 3:30 p.m. to 7 a.m. F/226 BO, 32/64" chk, TP 80#.