

NO. OF COPIES RECEIVED

DISTRIBUTION

SANTA FE

FILE

U.S.G.S.

LAND OFFICE

OPERATOR

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease

State ☒Fee ☐

5. State Oil & Gas Lease No.

4-3196

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEE-PEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
3. Address of Operator		9. Well No.
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER <u>L</u> , 1980 FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM		North Vacuum Abo
THE <u>West</u> LINE, SECTION <u>15</u> TOWNSHIP <u>17-S</u> RANGE <u>34-E</u> NMPM.		
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
4058 Gr.; 4071 RDB (datum)		Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 15-inch hole 10:00 AM, September 23, 1973. Drilled to total depth 309 feet in red beds. Ran 8 joints (293 feet) 11-3/4-inch OD, new, 42-lb, H-40, SS casing and cemented at 309 feet with 250 sacks Class "C" cement + 2% CaCl₂ per sack. Pumped plug to 280 feet. Plug down 6:00 PM, September 23, 1973. Circulated estimated 25 sacks cement. WOC 16.5 hours. Tested 11-3/4-inch casing and BOP with water to 1000 psig for 30 minutes. No pressure loss. Drilled plug and drilled 11-inch hole ahead.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED L. O. Storm - L. O. Storm TITLE Professional Engineer DATE October 5, 1973

Orig. Signed by
L. O. Storm

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: