

1-9-74 Continued
DST 11,464-564', open 1 hr 10 mins
(1200' WB), rec 1200' SGCWB + 30' SGCM
w/trace oil (Sampler rec 1035 CFG +
2500 cc's O&GCM), 1 hr ISIP 3410#, FP
567-586#, 2 hr FSIP 2256#, HP 5350-5312#
1-16-74 TD 11,860'; Prep Plug
SP-DST 9023-9135', Tool Failed
1-24-74 TD 11,860'; Prep P&A
1-28-74 TD 11,860'; PLUGGED & ABANDONED
LOG TOPS: San Andres 5200', Glorieta 6880',
Yeso 8700', Third Bone Spring 9136', Wolfcamp
9644', Pennsylvanian 10,934', Strawn 11,342',

1-28-74 Continued
Atoka 11,544', Mississippian 11,770'
2-2-74 COMPLETION REPORTED