

NEW MEXICO OIL CONSERVATION COMMISSION

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-243-1
7. Unit Agreement Name
8. Farm or Lease Name J. R. Holt (NCT-E)
9. Well No. 1
10. Field and Pool, or Wildcat Wildcat
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Gulf Oil Corporation
3. Address of Operator Box 670, Hobbs, New Mexico 88240
4. Location of Well UNIT LETTER <u>D</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>2</u> TOWNSHIP <u>17-S</u> RANGE <u>37-E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3763' GL

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

MFG Drilling Company spudded 17-1/2" surface hole at 2:00 AM, April 4, 1975. Drilled to 305'. Ran 7 joints and 1 cut joint, 289' of 13-3/8" OD 54.50# K-55 ST&C casing set and cemented at 304' with 400 sacks of Class C cement with 2% Ca C12. Cement circulated. WOC 26 hours. Tested casing with 1,000#, 30 minutes, OK.

Started drilling 11" hole at 305' at 6:45 PM, April 5, 1975.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED C. R. Kargis TITLE Project Petroleum Engineer DATE April 7, 1975

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

APR 7 1975

GIL CONSERVATION COMM.
HOBBS, N. M.