

COPIES RECEIVED			
DISTRIBUTION			
SANTA FE			
FILE			
U.S.G.S.			
LAND OFFICE			
OPERATOR			

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-155-1

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name West Vacuum Unit
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name West Vacuum Unit
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico 88240	9. Well No. 51
4. Location of Well UNIT LETTER I, 1360 FEET FROM THE South LINE AND 150 FEET FROM THE East LINE, SECTION 33 TOWNSHIP 17-S RANGE 34-E NMPM.	10. Field and Pool, or Wildcat Undesignated
15. Elevation (Show whether DF, RT, GR, etc.) 4035' (GR)	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:


PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

SPUD 12-1/4" HOLE 9:00 P.M. 11-19-75  
TOTAL DEPTH 355'

1. Ran 343' (9 jts) 8-5/8" OD csg and set @ 355'.
2. Cemented w/350 sx. Class C Cement w/1% CaCl. Job complete 7:30 A.M. 11-20-75.
3. Tested 8-5/8" OD csg for 30 minutes 5:00-5:30 A.M. 11-21-75. Tested O.K.
4. Drill out cement. Tested 8-5/8" OD csg for 30 minutes 7:30-8:00 A.M. 11-21-75. Tested O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED 	TITLE Asst. District Supt.	DATE 12-3-75
APPROVED BY _____	TITLE _____	DATE _____
CONDITIONS OF APPROVAL, IF ANY:		

RECEIVED

DEC 4 1975

U.S. CONSERVATION COMM.  
HONOLULU, H. I.