

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501Form C-103  
Revised 10-1-78

3a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
3. State Oil & Gas Lease No.	
B-871-1	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL <input checked="" type="checkbox"/>	GAS WELL <input type="checkbox"/>	OTHER <input type="checkbox"/>	7. Unit Agreement Name
Name of Operator			West Vacuum Unit
Address of Operator			8. Farm or Lease Name
TEXACO Inc.			West Vacuum Unit
Location of Well			9. Well No.
P. O. Box 728, Hobbs, New Mexico 88240			52
UNIT LETTER <u>K</u> <u>1466</u> FEET FROM THE <u>South</u> LINE AND <u>1375</u> FEET FROM			10. Field and Pool, or Wildcat
THE <u>West</u> LINE, SECTION <u>34</u> TOWNSHIP <u>17-S</u> RANGE <u>34-E</u> N.M.P.M.			Vacuum Grayburg
			San Andres
15. Elevation (Show whether DF, RT, GR, etc.)			12. County
4033' (GR)			Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
EMERGENCY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
NULL OR ALTER CASING <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> ADDL PERFS IN SAME ZONE

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

1. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

1. RIG UP. PULL RODS AND PUMP. INSTALL BOP. PULL TUBING.
2. CLEAN OUT IF NECESSARY.
3. PERFORATE 5 1/2" CASING W/2-JSPF @ 4470, 73, 76, 79, 96, 99, 4502, 35, 71, 73, 95, 4601, 05, 12, 18, 28, 37, 42, 45, 51, 66, 76,, 80, 83, 87,89, 94, 4705, 08, & 4717'.
4. SET PKR @ 4350,. ACIDIZE PERFS 4470' - 4717' W/10,000 GALS 15% GELLED ACID IN 2-STAGES USING 500# ROCK SALT BETWEEN STAGES. FLUSH W/250 BBLs PRODUCED WATER.
5. INSTALL PRODUCTION EQUIPMENT. TEST AND PLACE ON PRODUCTION.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

CREATED [Signature] TITLE Asst. Dist. Mgr. DATE 9-19-84APPROVED BY [Signature] TITLE [Signature] DATE SEP 21 1984

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

SEP 20 1984

U.S. DEPT. OF JUSTICE