

NEW MEXICO OIL CONSERVATION COMMISSION

COPIES RECEIVED		
DISTRIBUTION		
SALE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>B-1030-1</b>

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name <b>West Vacuum Unit</b>
2. Name of Operator <b>TEXACO Inc.</b>	8. Farm or Lease Name <b>West Vacuum Unit</b>
3. Address of Operator <b>P. O. Box 728, Hobbs, New Mexico 88240</b>	9. Well No. <b>53</b>
4. Location of Well UNIT LETTER <b>J</b> <b>1410</b> FEET FROM THE <b>South</b> LINE AND <b>2600</b> FEET FROM THE <b>East</b> LINE, SECTION <b>34</b> TOWNSHIP <b>17-S</b> RANGE <b>34-E</b> NMPM.	10. Field and Pool, or Wildcat <b>Undesignated</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>4032' (GR)</b>	12. County <b>Lea</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

**TOTAL DEPTH 370'**

**Spud 12 $\frac{1}{4}$ " Hole, 5:30 PM, 12-30-75**

1. Ran 358' (9 Jts.) 8 5/8" OD 28.6# X-42 Csg. & Set @ 370'.
2. Cement w/350 sx. Class C Cement w/1% CaCl. Job Complete 12:30 AM, 12-31-75.
3. Tested 8 5/8" OD Csg w/750# for 30 Minutes, 9:00-9:30 A.M., 1-2-76. Tested O.K.
4. Drill out cement.
5. Re-test 8 5/8" OD Csg w/600 for 30 Minutes 11:00-11:30 A.M., 1-2-76. Tested O.K.
6. Job Complete 11:30 A.M., 1-2-76.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE **Asst. Dist. Supt.** DATE **1-7-76**

APPROVED BY [Signature] TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: