

No delay was observed to operation of blowout control equipment at the conclusion of testing. Closures were made using closing unit pump only to the observed pressure of 1600# for test to ram type bops and 1500# for test to Hydril. Accumulators were pressured to 1500# at end of test. Control valves operated as indicated on closing unit manifold at end of test. Bop extentions were hooked up - rig coming out of hole. No test desired to top of casing using packer, nor to the lower kelly cock.

YELLOW JACKET TOOLS AND SERVICES, INC.

ODESSA, TEXAS

Test made by Dee Johns and Vernon Smith *Dee Johns Vernon Smith*