## Farmland International Energy Co. Hooper No. 1

## Drillstem Tests Results

DST No. 1	8170-8310 T/O 22" on 1st flow and 120" on 2nd flow Recovered 40' drilling fluid. IHH 3811 FHH 3788 IF 46 FF 23 45" ISI 23 60" FSI 43
DST No. 2	9320-9435 T/O 20" on 1st flow and 1'40" on 2nd flow Recovered 150' drilling fluid. IHH 4369 FHH 4369 IF 117 FF 141 45" ISI 188 120" FSI 188
DST No. 3	10,685-10,745 T/O 20" on 1st flow and 180" on 2nd flow Recovered 1500' water blanket and 1000' condensate IHH 5311 FHH 5192 IF 647 FF 818 90" ISI 910 6-1/2" FSI 924
DST No. 4	12,326-12,719 T/O 15" on 1st flow and 6' on 2nd flow Recovered 1800' GIDP, 3000' GCWB and 663' GCDF IHH 7242 FHH 7103 IF 1533 FF 1894 60" ISI 6014 5' FSI 6405