

|                        |  |
|------------------------|--|
| NO. OF COPIES RECEIVED |  |
| DISTRIBUTION           |  |
| SANTA FE               |  |
| FILE                   |  |
| U.S.G.S.               |  |
| LAND OFFICE            |  |
| OPERATOR               |  |

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

|   |  |   |
|---|--|---|
| 1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-                               |  | 5a. Indicate Type of Lease<br>State <input checked="" type="checkbox"/> Fee <input checked="" type="checkbox"/> |
| 2. Name of Operator<br>R. L. Burns Corp.  |  | 5. State Oil & Gas Lease No.<br>N/A   |
| 3. Address of Operator<br>3990 First National Bank Building, Dallas, Texas 75202  |  | 7. Unit Agreement Name<br>J   |
| 4. Location of Well<br>UNIT LETTER J 2130 FEET FROM THE south LINE AND 1980 FEET FROM THE east LINE, SECTION 15 TOWNSHIP 17S RANGE 37E A.M.P.M. |  | 8. Farm or Lease Name<br>Shipp "15"   |
| 15. Elevation (Show whether DF, RT, GR, etc.)<br>3740.4 Gr.   |  | 9. Well No.<br>1  |
|   |  | 10. Field and Pool, or Wildcat<br>Humble City (Strawn)  |
|   |  | 12. County<br>Lea   |

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐

OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOBS ☒

ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Ran 11 joints of 48# H-40 13-3/8" casing. Landed at 400'; cemented with 450 sacks Class "C" + 2% CaCl. Circulated 50 sacks to surface. Job completed February 6, 1976. Tested February 7, 1976 to 1000 psi for one hour, held OK.
- Ran 114 joints 32# J-55 ST&C 8-5/8" intermediate string. Landed at 4680'. Cemented with 1754 sacks Class "C" + 2-1/2% CaCl. Job completed February 13, 1976. Tested on February 14, 1976 to 1000 psi for one hour; held OK.

*See Variation*

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED H.J. Ritts, Jr. TITLE Vice President

DATE February 17, 1976

APPROVED BY \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY:

TITLE \_\_\_\_\_

DATE \_\_\_\_\_