

CEMENTING REPORT

*1. Field Name (as per RRC Records or Wildcat)	*2. RRC District
*3. Operator WALLEN PRODUCTION Walter W. Krug DBA	*4. County Lea N.M.
*5. Lease Name(s) and RRC Lease Number(s) or L. D. Number(s) TONTA	*6. Well Number #5
*7. Location (Section, Block, and Survey) 1650 FSL & 2310 FEL, Sec 30, T 19 S, R 33 E	

CASING CEMENTING DATA:	SURFACE CASING	INTER-MEDIATE CASING	PRODUCTION CASING		MULTI-STAGE CEMENTING PROCESS	
			Single String	Multiple Parallel Strings	Tool	Shoe
*8. Cementing Date			8-9-77			
*9. (a) Size of Drill Bit (inches)			8"			
(b) Estimated Wash or Hole Enlargement Used in Calculations.			200%			
*10. Size of Casing (inches O.D.)			7"			
*11. Top of Liner (if liner used) (ft.)						
*12. Setting Depth of Casing (ft.)			2884'			
13. Type API Class Cement & Amount of Additives Used: (a) In First (Lead) or Only Slurry (If additional space is needed, use "REMARKS" on reverse side.)			1:1 POX (-SEE REMARKS)			
(b) In Second Slurry			CLASS C (SEE REMARKS)			
(c) In Third Slurry			CLASS C (NEAT)			
14. Sacks of Cement Used:						
(a) In First (Lead) or Only Slurry			900 sk			
(b) In Second Slurry			100 sk			
(c) In Third Slurry			300 sk			
(d) Total Sacks of Cement Used			1300 sk			
15. Slurry Volume per Sack of Cement (cu.ft./sack):						
(a) In First (Lead) or Only Slurry			1.36			
(b) In Second Slurry			1.32			
(c) In Third Slurry			1.32			
16. Volume of Slurry Pumped: (cu.ft.) (Item 14 x Item 15)						
(a) In First (Lead) or Only Slurry			1224 cuft			
(b) In Second Slurry			132 cuft			
(c) In Third Slurry			396 cuft			
(d) Total Slurry Volume Pumped (cu.ft.)			1752 cuft			
17. Calculated Annular Height of Cement Slurry behind Pipe (ft.)			CIRCULATED			
18. Was cement circulated to ground surface for bottom of cellar) outside casing? (Yes or No)			YES			

CEMENTING TO PLUG AND ABANDON DATA:	PLUG NO. 1	PLUG NO. 2	PLUG NO. 3	PLUG NO. 4	PLUG NO. 5	PLUG NO. 6
19. Cementing Date						
*20. Size of Hole or Pipe in which Plug Placed (inches)						
*21. Depth to Bottom of Tubing or Drill Pipe (ft.)						
22. Sacks of Cement Used (each plug)						
23. Slurry Volume Pumped (cu. ft.)						
24. Calculated Top of Plug (ft.)						
*25. Measured Top of Plug (if tagged) (ft.)						

(CEMENTING COMPANY AND OPERATOR MUST COMPLY WITH THE INSTRUCTIONS ON REVERSE SIDE HEREOF.)

- OVER -

* Designates items to be completed by Operator. Items not so designated shall be completed by Cementing Company.

RECEIVED

AUG 23 1977

OIL CONSERVATION COMM.
HOBBS, N. M.