

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)	
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Marathon Oil Company	8. Farm or Lease Name State K-5796
3. Address of Operator P. O. Box 2409, Hobbs, New Mexico 88240	9. Well No. X 2
4. Location of Well UNIT LETTER H 1980 FEET FROM THE North LINE AND 660' FEET FROM THE East LINE, SECTION 7 TOWNSHIP 17-S RANGE 35-E NMPM.	10. Field and Pool, or Wildcat Vacuum Abo, North
15. Elevation (Show whether DF, RT, GR, etc.) 4000.8' GRD	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Drilled 11" hole to 3200'.
2. Ran 21 joints of 8 5/8", 32 lb/ft. and 55 joints of 28 lb/ft. J-55 casing. Set at 3200'.
3. Cemented with 800 sacks Class "H" followed with 200 sacks Class "C". Circulated approximately 265 sacks of cement to surface.
4. Tested 8 5/8" casing to 1000 psi. Held O.K.
5. Commenced drilling 7 7/8" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.		
SIGNED <u>[Signature]</u>	TITLE <u>Production Engineer</u>	DATE <u>11-22-77</u>
APPROVED BY <u>[Signature]</u>	TITLE <u></u>	DATE <u>23 1977</u>
CONDITIONS OF APPROVAL, IF ANY:		