

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
B-2146

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL <input type="checkbox"/> GAS <input type="checkbox"/> OTHER- Water Injection	7. Unit Agreement Name Central Vacuum Unit
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name Central Vacuum Unit
3. Address of Operator P. O. Box 728, Hobbs, New Mexico 88240	9. Well No. 81
4. Location of Well UNIT LETTER L 1332 FEET FROM THE South LINE AND 1310 FEET FROM THE West LINE, SECTION 36 TOWNSHIP 17-S RANGE 34-E NMPM.	10. Field and Pool or Wildcat Vacuum Grayburg - San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 3998' (GR)	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIATION WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TOTAL DEPTH 2763'
13 3/8" OD 48# H-40 Csg Set @ 355'
9 5/8" OD 32# K-55 Csg Set @ 1500'

1. Ran 2751' (64Jts.) 7" OD 23# K-55 Csg & set @ 2763'.
2. Cemented 1st stage w/300 Sx. Class 'C' cement. With DV tool open @ 1532', cemented 2nd stage w/350 Sx. Class 'C' cement containing 2% CC. Cement circulated. Job complete 10:20 AM, 3-8-79. WOC in excess of 18 hrs.
3. Tested 7" csg w/1000# for 30 minutes, 2:45 - 3:15 PM, 3-9-79. Tested OK. Job complete 3:15 PM, 3-9-79.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *[Signature]* TITLE **Asst. Dist. Supt.** DATE **3-20-79**

APPROVED BY *[Signature]* TITLE Asst. Dist. Supt. DATE **MAR 23 1979**
CONDITIONS OF APPROVAL, IF ANY: