

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-1606	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Water Injection	7. Unit Agreement Name Central Vacuum Unit
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name Central Vacuum Unit
3. Address of Operator P. O. Box 728, Hobbs, New Mexico 88240	9. Well No. 85
4. Location of Well UNIT LETTER L , 1336 FEET FROM THE South LINE AND 1201 FEET FROM THE West LINE, SECTION 31 TOWNSHIP 17-S RANGE 35-E NMPM.	10. Field and Pool, or Wildcat Vacuum Grayburg - San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 3982' (GR)	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud 17 1/2" Hole @ 5:30 PM, 3-18-79
TOTAL DEPTH 358'

1. Ran 346' (8 Jts.,) 13 3/8" OD 54.5# K-55 Casing & set @ 358'.
2. Cemented w/400 Sx. Class 'C' cement. Cement circulated. Job complete 8:30 A.M., 3-19-79. WOC 18 hrs.
3. Tested 13 3/8" csg. w/600# for 30 minutes, 2:30 - 3:00 AM, 3-20-79. Tested OK. Job complete 3:00 AM, 3-20-79.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *J. Schaff* TITLE Asst. Dist. Supt. DATE 3-20-79
APPROVED BY Orig. Sig. 1-79 DATE MAR 23 1979
CONDITIONS OF APPROVAL, IF ANY: Dist. Supt.