

| | |
|---------------------|--|
| NO. COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.O.S. | |
| LAND OFFICE | |
| OPERATOR | |

| |
|--|
| 5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/> |
| 5. State Oil & Gas Lease No. B-1261 |
| 7. Unit Agreement Name Central Vacuum Unit |
| 8. Farm or Lease Name Central Vacuum Unit |
| 9. Well No. 91 |
| 10. Name of Pool or Field Vacuum Unit, San Andres |
| 12. County Lea |

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☐ GAS WELL ☐ OTHER- Water Injection

2. Name of Operator
TEXACO Inc.

3. Address of Operator
P. O. Box 728 - Hobbs, New Mexico 88240

4. Location of Well
UNIT LETTER 0 50 FEET FROM THE South LINE AND 2549 FEET FROM
THE East LINE, SECTION 31 TOWNSHIP 17-S RANGE 35-E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)
3969' (CR)

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

| NOTICE OF INTENTION TO: | | SUBSEQUENT REPORT OF: | |
|--|---|--|---|
| PERFORM REMEDIAL WORK <input type="checkbox"/> | PLUG AND ABANDON <input type="checkbox"/> | REMEDIAL WORK <input type="checkbox"/> | ALTERING CASING <input type="checkbox"/> |
| TEMPORARILY ABANDON <input type="checkbox"/> | CHANGE PLANS <input type="checkbox"/> | COMMENCE DRILLING OPNS. <input type="checkbox"/> | PLUG AND ABANDONMENT <input type="checkbox"/> |
| PULL OR ALTER CASING <input type="checkbox"/> | OTHER <input type="checkbox"/> | CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> | OTHER <input type="checkbox"/> |

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth 4800'

13-3/8" OD 48# K-55 Csg set @ 350'
9-5/8" OD 36# H-40 Csg set @ 1510'
7" OD 23# K-55 Csg set @ 2720'

1. Ran 4790' (112 jts) 4-1/2" OD 10.5# K-55 csg & set @ 4800'.
2. Cemented w/600 sx 50-50 Posmix containing 6# salt per sack followed w/200 sx. Class 'C' cement containing 5# salt per sack. Cement circulated. Job complete 3:00 P.M. 3-19-79. VOC in excess of 18 hrs.
3. Tested 4-1/2" csg w/1500# for 30 minutes, 8:30-9:00 AM 4-3-79. Tested O.K. Job complete 9:00 A.M. 4-3-79.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Jerry Sexton TITLE Asst. Dist. Supt. DATE 4-4-79

Orig. Signed by
Jerry Sexton
APPROVED BY Dist. 1. Supv. TITLE _____ DATE APR 1979

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

APR 5 1979

OIL CONSERVATION COMM.
H9385. N. M.