

- 5-3-89 Flwd & swb'd 20 BW for 10 1/2 hrs. Swb'd no fluid last hour flow 3/4" choke @ 626-749 MCF through orifice well tester. FTP 40-80 psi. Turned through sales line for 1/2 hour - flowing 350 MCF @ 640 line press. Rec no fluid. TR 150 of 339 BLW.
- 5-4-89 Prep. to put down sales line (640 psi). Evaluating for compressor or low press. line.
- 5-5-89 13 hrs. SITP 2000 psi - turned well through sales line @ 8:00 A.M.
5-5-89 - RDPFU.
- 5-6-89 Flwd 13 bbls condensate + 1 BW f/24 hr. Rate 297 MCFPD - FTP 650 psi on 3/4" choke - TR 1 of 171 BLW.
- 5-7-89 Flwd 20 bbls condensate + 2 BW f/24 hrs. Rate 273 MCF - FTP 660 psi - TR 3 of 171 BLW.
- 5-8-89 Flwd 19 bbls condensate + 2 BW f/24 hrs. FTP 680 psi - Rate 273 MCFPD 3/4" choke TR 5 of 171 BLW. Prior Production - Shut in.