

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT TO DRILL (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <b>Water Injection</b>		5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
2. Name of Operator <b>Texaco Inc.</b>		5. State Oil & Gas Lease No. <b>B-155</b>
3. Address of Operator <b>P. O. Box 728, Hobbs, New Mexico 88240</b>		7. Unit Agreement Name <b>Central Vacuum Unit</b>
4. Location of Well UNIT LETTER <b>M</b> <b>10</b> FEET FROM THE <b>South</b> LINE AND <b>1310</b> FEET FROM THE <b>West</b> LINE, SECTION <b>36</b> TOWNSHIP <b>17-S</b> RANGE <b>34-E</b>		8. Farm or Lease Name <b>Central Vacuum Unit</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3992' (GR)</b>		9. Well No. <b>141</b>
16. County <b>Lea</b>		10. Field and Pool or Wildcat <b>Vacuum Grayburg-San Andres</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

17. Description of Nature of Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

**Total Depth 1416'**

**13 3/8" OD 54.5 # K-55 Casing Set @ 361'**

- 1. Ran 1405' (33 Jts.) 9 5/8" OD 32.3# H-40 csg. & set @ 1416'.**
- 2. Cemented w/800 sx. class "C" cement containing 2% CaCl, cement circulated. Job complete 7:00 AM, 12-4-78. WOC in excess of 18 hrs.**
- 3. Tested 9 5/8" OD csg. w/1000 # for 30 minutes, 11:15 -11:45 PM, 12-5-78. Tested OK. Job complete 11:45 PM, 12-5-78.**

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *John Runyan* TITLE **Asst. Dist. Supt.** DATE **12-7-78**

Orig. Signed by  
**John Runyan**  
**Geologist**

**Geologist**

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE **DEC 11 1978**

CONDITIONS OF APPROVAL, IF ANY: