

N. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

<p align="center">SUNDY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</p>		<p>5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/></p>
<p>6. State Oil & Gas Lease No. E-7824</p>		
<p>7. Unit Agreement Name</p>		
<p>8. Farm or Lease Name Lea "ED" State NCT-A</p>		
<p>9. Well No. 3</p>		
<p>10. Field and Pool, or Wildcat Quail Ridge Bone Spring</p>		
<p>11. Location of Well UNIT LETTER <u>L</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>16</u> TOWNSHIP <u>19-S</u> RANGE <u>34-E</u> N.M.P.M.</p>		
<p>15. Elevation (Show whether DF, RT, GR, etc.) 3761' GL</p>		<p>12. County Lea</p>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

<p>NOTICE OF INTENTION TO:</p>		<p>SUBSEQUENT REPORT OF:</p>	
<p>PERFORM REMEDIAL WORK <input type="checkbox"/></p>	<p>PLUG AND ABANDON <input type="checkbox"/></p>	<p>REMEDIAL WORK <input type="checkbox"/></p>	<p>ALTERING CASING <input type="checkbox"/></p>
<p>TEMPORARILY ABANDON <input type="checkbox"/></p>	<p>CHANGE PLANS <input type="checkbox"/></p>	<p>COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/></p>	<p>PLUG AND ABANDONMENT <input type="checkbox"/></p>
<p>PULL OR ALTER CASING <input type="checkbox"/></p>	<p>OTHER <input type="checkbox"/></p>	<p>CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/></p>	<p>OTHER <u>Run & Cement Surface Casing</u> <input checked="" type="checkbox"/></p>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

McVay Drilling Company Rig #4 spudded a 12-1/4" hole @ 11:45 A.M., 11-1-78. Reached total depth of 12-1/4" hole (1750') @ 1:45 P.M., 11-3-78. Ran 44 joints & 1 cut joint of 8-5/8" 32# & 24# K-55 ST&C casing (181' of 32# & 1555' of 24# - total of 1736'). Set @ 1750'. Cemented with 700 sacks of HOWCO Lite & 200 sacks of Class "C" with 2% CaCl₂. Plug down @ 11:30 P.M., 11-3-78. Cement circulated. WOC 18-1/2 hours.

Tested 8-5/8" casing to 2000# for 30 minutes; held o.k.

Began drilling formation (7-7/8" hole) @ 9:45 A.M., 11-5-78.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED N. B. Sikes, Jr. TITLE Area Engineer DATE 11-06-78

APPROVED BY Orig. Signed [Signature] Jerry Sexton TITLE Dist. 1, Supv. DATE NOV 7 1978

CONDITIONS OF APPROVAL, 11-06-78

RECEIVED

JUN 6 1978

U.S. CONSTITUTION COMM.
JUN 11 1978