

Form 9-331
(May 1963)UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPlicate
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-4312

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Chama Petroleum Company

3. ADDRESS OF OPERATOR

5015 Tracy Street, Dallas, Texas 75205

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

1980' FNL and 660' FEL

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Pennzoil Federal

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Undesignated North Quay
Ridge Morrow11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 12, 19S, 33E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3776' GL

12. COUNTY OR PARISH

Lea

13. STATE

New Mexico

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) 5 1/2" casing report

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

12/27/79: T.D. 13,400' waiting on cement. Ran 346 joints of 5 1/2" 17 lb. N-80 and S-95 LT&C Buttress casing and set at 13,400'. Cemented with 850 sacks Class H cement with 0.8% Halad 22, 0.5% CFR 2 and 5 lbs. KCL per sack. Plugged down at 10:45 P.M. on 12-26-79.

12/28/79: T.D. 13,400'. 6 hours cleaning pits, nippleing down BOP, setting slips and cutting off casing. Rig released at 12:00 Noon on 12-27-79. Waiting on completion. Completion to start 1-2-80.

RECEIVED

JAN 3 1980

U. S. GEOLOGICAL SURVEY
HOBBS, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

Charles G. Gault

TITLE

President

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE 12/28/79

ACCEPTED FOR RECORD

JAN 03 1980

U. S. GEOLOGICAL SURVEY
HOBBS, NEW MEXICO

*See Instructions on Reverse Side