

MID-AMERICA #1
P&A, OTHER

12/12/91

ND BOP/ ND WELLHEAD/ RU CSG TOOLS & WORK STRETCH ON CSG/ CUT CSG @ 8013'/
WORK PIPE FREE/ POH, LD 44 JTS 5-1/2" LTC CSG/ CSG IS IN GOOD COND/ SDFN/
PREP TO FIN POH, LD CSG/

12/13/91

FIN POH/ LD 5-1/2", 17# CSG/ TOTAL REC 8000'/ RIH W/2-7/8" WS OE TO 8073'/
CIRC HOLE W/MUD/ SDFN/ PREP TO SPOT PLUG/

12/14/91

SPOT 100 SX CL "C" CMT PLUG FROM 8073-7572'/ POH TO 6500'/ WOC 3 HRS/ TIH
W/WS & TAG TOP OF PLUG @ 7872'/ SPOT 50 SX CL "C" CMT PLUG @ 7872', EST TOC
7665'/ POH W/WS TO 4100'/ SPOT 50 SX CL "C" CMT/ POH TO 2000'/ SDFN/ PREP TO
TAG PLUG/

12/15/91

*** FINAL REPORT ***

TIH W/WS & TAG CMT PLUG @ 3918'/ POH W/WS TO 600'/ SPOT 50 SX CL "C" CMT
600-400'/ POH W/WS/ SPOT 10 SX CMT @ SURF/ CUT OFF CSG 4' BGL/ WELD ON DRY
HOLE MARKER/ RD & RR/ WELL P&A/