

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANITARY	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDY NOTICES AND REPORTS ON WELLS DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REOPEN OR RE-ENTER A DIFFERENT RESERVOIR. (SEE APPLICATION FOR PERMIT TO DRILL OR TO REOPEN OR RE-ENTER A DIFFERENT RESERVOIR.)		5a. Indicate Type of Lease State ☒ Fee ☐
1. Name of Operator SOL WEST III		5. State Oil & Gas Lease No. L-5316
2. Address of Operator P. O. Box 10151, El Paso, Texas 79992		7. Unit Agreement Name
3. Location of Well UNIT LETTER J 1980 FEET FROM THE South LINE AND 1980 FEET FROM East LINE, SECTION 3 TOWNSHIP 17-S RANGE 35-E NMPL.		8. Farm or Lease Name Shearn West
15. Elevation (Show whether DF, RT, GR, etc.) 3,959.7' GL 3,975.7' KB		9. Well No. 1
		10. Field and Pool, or Wildcat So. Shoe Bar (Morrow)
		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK	☐	PLUG AND ABANDON	☐
TEMPORARILY ABANDON	☐	CHANGE PLANS	☐
WELL OR ALTER CASING	☐	OTHER	☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK	☐	ALTERING CASING	☐
COMMENCE DRILLING OPNS.	☐	PLUG AND ABANDONMENT	☐
CASING TEST AND CEMENT JOB	☐		
OTHER	Progress Report (Completion)		☒

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 2-25-80 through 3-04-80: Waiting on completion.
- 3-05-80: Cut-off casing. Installed well head and nipples-up BOP. Racked and tallied 2 3/8" tubing. Went in hole with bit, casing scraper and 261 joints 2 3/8", EUE, 8 RD., N-80 tubing. SDFN.
- 3-06-80: Finished in hole and found plug back depth at 12,899' KB. Tested BOP with 2000 psig; okay. Reverse circulated hole with 290 barrels 3% KCL and 9.8# brine. Spotted 250 gallons 10% acetic acid with inhibitors. SDFN.
- 3-07-80: Ran gauge ring and junk basket to 12,923' KB (WLM). Ran Gamma-ray PDC collar log from 12,906' to 12,950' KB. Tested blind rams to 2000 psig; okay. Tested pack-off and BOP with 500 psig; okay. SDFN.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

By Patty Robbins TITLE Agent DATE 3/7/80

By Harry S. Smith TITLE Agent DATE 3/7/80

By Harry S. Smith TITLE Agent DATE 3/7/80