

MID-AMERICA STATE #2

12/23/91

SD/ PREP TO CONT P&A/

AFE	TANGIBLE	INTANGIBLE	TOTAL
09151 SPENT \$	0	17000	17000

12/24/91

POH W/2-7/8" TBG & SEAL ASSEMBLY FROM PKR/ RU WL UNIT/ SET 5-1/2" CIBP @ 10720'/ DUMP BAIL 35' CMT ON CIBP/ SET 5-1/2" CIBP @ 10150' & DUMP BAIL 35' CMT ON CIBP/ SET 3RD CIBP @ 9200' & DUMP BAIL 35' CMT ON CIBP/ SDFN/ BP SETTINGS REQUESTED BY NM OCC/

AFE	TANGIBLE	INTANGIBLE	TOTAL
-----	----------	------------	-------

12/25/91

CREWS OFF FOR HOLIDAYS/

AFE	TANGIBLE	INTANGIBLE	TOTAL
09151 SPENT \$	0	17000	17000

12/26/91

CREWS OFF FOR HOLIDAYS/

AFE	TANGIBLE	INTANGIBLE	TOTAL
09151 SPENT \$	0	17000	17000

12/27/91

TIH W/2-7/8" WS TO 9150'/ CIRC HOLE W/MUD/ POH W/TBG/ ND WELLHEAD/ NU BOP/ SDFN/ PREP TO CONT P&A/

AFE	TANGIBLE	INTANGIBLE	TOTAL
-----	----------	------------	-------

12/28/91

SPEAR CSG & WORK PIPE/ STRETCH IND FREE @ 8100'/ CUT CSG @ 8000'/ TOH & LD 1500'- 5-1/2" LTC CSG/ SDFN/ PREP TO CONT LD CSG/

AFE	TANGIBLE	INTANGIBLE	TOTAL
-----	----------	------------	-------

12/29/91

FIN LD 5-1/2" CSG/ TIH W/2-7/8" TBG OE TO 8050'/ SPOT 100 SK CMT PLUG/ POH W/TBG TO 5800'/ SDFN/ WOC/ PREP TO TAG PLUG/

AFE	TANGIBLE	INTANGIBLE	TOTAL
-----	----------	------------	-------

12/30/91

SD/ CREWS OFF/

AFE	TANGIBLE	INTANGIBLE	TOTAL
-----	----------	------------	-------

PAGE 2

MID-AMERICA #2

12/31/91

TIH W/2-7/8" WS OE & TAG PLUG @ 7701'/ POH TO 4320'/ SPOT 75 SX CL "C" CMT/ POH TO 2000'/ WOC 6 HRS/ TIH W/WS & TAG PLUG @ 4061'/ POH TO 610'/ SPOT 50 SX CL "C" CMT/ POH W/WS/ WOC/ SDFN/ PREP TO TAG PLUG/

AFE	TANGIBLE	INTANGIBLE	TOTAL
-----	----------	------------	-------

01/01/92

*** FINAL REPORT ***

SPOT 10 SX CLASS 'C' CMT 30'-SURF/ CUT OFF CSG 4' BGL/ WELD ON 1/2" STEEL PLATE/ INST DRY HOLE MARKER/ RR 12/31/91/ WELL P&A/