

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-79

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-1113-1	

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO OPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Water Injection		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
Texaco Inc.		Central Vacuum Unit
3. Address of Operator		9. Well No.
P.O. Box 728, Hobbs, NM 88240		154
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER <u>D</u> <u>45</u> FEET FROM THE <u>North</u> LINE AND <u>1185</u> FEET FROM		Vacuum Grayburg
THE <u>West</u> LINE, SECTION <u>30</u> TOWNSHIP <u>17-S</u> RANGE <u>35-E</u> NMPM.		San Andres
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
3987' (GR)		Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	
		OTHER <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud 17-1/2" hole @ 8:30 p.m., 5-16-81

TOTAL DEPTH 350'

1. Ran 338' (8 jts.) 13-3/8" OD 48# K-55 csg. & set @ 350'.
2. Cement w/500 sx. Class "H" cement w/2% CaCl. Cement circulated. Job complete 6:45 a.m., 5-17-81. WOC in excess of 18 hrs.
3. Tested 13-3/8" csg. to 600# from 1:30-2:00 a.m., 5-18-81. Tested OK. Job complete 2:00 a.m., 5-18-81.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Asst. Dist. Mgr. DATE May 19, 1981

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY: