

DST Summary
Scharb "9" #1

- DST #1 9590-9670'. PKR seal failure.
- DST #2 9614-9670' (Bone Springs). 15 min preflow: Open tool w/strong blow 3 1/2# @ end of preflow ngts. FF: Open tool w/strong blow, GTS in 15 min. 7 1/2# max press on FF. IH 5031#, IF 155#, ISIP 3338#, FF 244#, FSIP 3001#, FH 5136#, Rec 250' oil, 1250' O&GC mud, 2000 CC cap sample. Rec in sampler .25 CFG, 1390 CC Oil, 60 CC Wtr.
- DST #3 9988-10, 156' Bone Springs. 15 min preflow. ISI 60 min, FF 60 min, FSI 180 min. Open tool w/weak blow. Died 8 min into preflow. FF open tool w/no blow. IH 5847#, IF 144#, ISI 329#, FF 144#, FSI 200#, FH 5755#, Rec 6' oil cut drlg fluid. 2000 CC cap sample. Rec no fluid, no gas, 10#. Temp 150 deg.
- DST #4 10,460-10,524' (Wolfcamp) 15 min if weak blow, 1 hr ISI, 1 hr FF weak blow thru out test. 3 hr FSI. Rec 90' oil & GCDM. IH 5742#, IF 103-103#, ISI 3069#, FF 119-141#, FSI 4624#, FH 5810#. Sampler 2#. Rec 60 CC oil & 740 CC mud. Temp 146 deg.
- DST #5 10,600-10,660' (Wolfcamp), 15 min if fair blow, 1 hr ISI, 30 min FF Fair blow & packers failed. POH. Rec 2000' of gas, 200' GCDM w/TR oil. IH 5853#, IF 83-101#, ISI 1847#, FF 101-120#, FH 5853#. Temp 144 deg.