

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

5. LEASE DESIGNATION AND SERIAL NO.

LC 064009D

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

Young Deep Unit #8

8. FARM OR LEASE NAME

9. WELL NO.

#8

10. FIELD AND POOL, OR WILDCAT

North Young Bone Springs

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 9, T18S, R32S

12. COUNTY OR PARISH

Lea

13. STATE

NM

14. PERMIT NO.

15. ELEVATIONS (Show whether DP, RT, GR, etc.)

3844 GL 3859 KB

16

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANT

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) completion of drainholes

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

10-14-87 Squeeze perms 8430-96' w/300 sxs cmt w/cmt retainer @ 8370'. Squeeze to 3600#, drill out retainer and cmt to 8516', test to 1500#. Drlg from 8672-9014'.

10-23-87 Log vertical hole w/CNL/FDC/GR & Dual Laterolog/GR from 9006' to tie into logs @ 8710'.

10-23-87 Run Directional Gyro Survey from surface to TD & back.

10-24-87 Run KOP & set @ 8902' facing North 75° E true.

10-26-87 Drlg lateral hole to 9082' (180' cut). 1st Lateral completed 11-7-87.

11-8-87 Start 2nd lateral hole. Set KOP @ 8713' facing North 1° E.

11-9-87 Drlg lateral hole to 8798 (85' lateral). 2nd lateral compled 11-15-87.

11-19-87 Put on pump 11-19-87.

RECEIVED
JAN 5 10 50 AM '88
CARR
AREA

SEE ATTACHED DATA FOR VERTICAL DIRECTIONAL SURVEY AND LATERAL SURVEYS (BOTH LATERALS).

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Production Manager/Engineer

DATE January 4, 1988

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

FILED FOR RECORD

JAN 22 1988

SJS