

UNITED STATES BLM
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐		5. LEASE DESIGNATION AND SERIAL NO. NM 077004	
2. NAME OF OPERATOR Harvey E. Yates Company		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
3. ADDRESS OF OPERATOR P.O. Box 1933, Roswell, New Mexico 88202		7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface Unit Letter N <i>FWL</i> 660' FSL & 1980' FNL		8. FARM OR LEASE NAME Federal 19	
14. PERMIT NO.		9. WELL NO. 1	
15. ELEVATIONS (Show whether DF, RT, OR, etc.) 3602 GL		10. FIELD AND POOL, OR WILDCAT Gem Morrow	
		11. SEC., T., R., M., OR BLM. AND SURVEY OR AREA Sec. 19, T19S, R33E	
		12. COUNTY OR PARISH Lea	
		13. STATE NM	

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF	☐	PULL OR ALTER CASING	☐
FRACTURE TREAT	☐	MULTIPLE COMPLETION	☐
SHOOT OR ACIDIZE	☐	ABANDON*	☐
REPAIR WELL	☐	CHANGE PLANS	☐
(Other) Run Tracer on Morrow & Test Bone Spring			

SUBSEQUENT REPORT OF:

WATER SHUT-OFF	☐	REPAIRING WELL	☐
FRACTURE TREATMENT	☐	ALTERING CASING	☐
SHOOTING OR ACIDIZING	☐	ABANDONMENT*	☐
(Other)			

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DETAILED PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

1. Run Tracer on existing Morrow perfs (13,260-416' (OA))
2. Acidize if not open. Swab to test.
3. If Morrow not commercial, POH & set CIBP @ 13,250 w/35' cmt on top.
4. Test csg to 3000#.
5. Pump 100' plug from 11,020-10,920 (Top of Wolfcamp) TOC @ 2211 by CBL
6. Abrasa Jet 2 cuts @ 10,371.5', acidize & test Bone Spring.
7. Put on production.

RECEIVED
JUL 6 12 00 PM '89
BUREAU OF LAND MGMT.
HOLISTON, MA

RECEIVED

JUL 21 10 30 AM '89

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Production Manager/Engineer

DATE July 5, 1989

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side