

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease State ☒ Fee ☐
5. State Oil & Gas Lease No. LG-607
7. Unit Agreement Name -----
8. Farm or Lease Name Bass 32 State
9. Well No. 1
10. Field and Pool, or Wildcat Quail Ridge
11. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT TO DRILL" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☐	GAS WELL ☒	OTHER ☐
Name of Operator Bass Enterprises Production Co.		
Address of Operator P. O. Box 2760, Midland, Texas 79702		
Location of Well UNIT LETTER C 660 FEET FROM THE North LINE AND 1980 FEET FROM West 32 TOWNSHIP 19S RANGE 34E		

15. Elevation (Show whether DF, RT, CR, etc.)

3658.2' GL

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	OTHER Spud date & Surface csg. & 8 5/8" csg. ☒

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud 8:00 a.m. 7-1-82.

Drld. 14 3/4" hole to 500'. Ran 12 JTs. 11 3/4" 42# H-40 ST&C Csg. Halliburton cemented w/400 sx Class "C" w/additives. Bumped plug @ 9:00 p.m. MDT. Float held OK. Circulated 100 sx to surface. WOC 13 1/2 hrs. Test BOPE to 1000 psi OK. Drld.-float shoe, cement. Drlg. 11" hole 7-2-82.

Drld. 11" hole to 4598' 7-9-82. Ran 106 JTs. 8 5/8" 24# & 28# S-80 ST&C Csg. Set @ 4598'. Cement w/200 sx lite w/additives, tailed in w/150 sx Class "C" w/additives. Plug down @ 10:15 p.m. MDST 7-9-82. Notified NMOCC but did not witness. WOC 14 hrs. Test Csg. to 2000# Drlg. float collar, cement. Test Csg. Seat to 600#, Held OK. Drlg. 7 7/8" hole 7-10-82.

8. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R.C. Hattchens TITLE Sr. Production Clerk DATE 7-13-82

APPROVED BY JERRY SEXTON TITLE DISTRICT 1 SUPR. DATE JUL 15 1982

RECEIVED

JUL 14 1982

G.C.D.
HOBBS OFFICE