

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
B-1056-1

SUNDARY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-01) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name -
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name New Mexico 'Q' State
3. Address of Operator P.O. Box 728, Hobbs, New Mexico 88240	9. Well No. 10
4. Location of Well UNIT LETTER 0, 990 FEET FROM THE South LINE AND 2308 FEET FROM THE East LINE, SECTION 25 TOWNSHIP 17-S RANGE 34-E NMPM.	10. Field and Pool, or Wildcat Vacuum Glorieta
15. Elevation (Show whether DF, RT, GR, etc.) 3997' (GR)	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TOTAL DEPTH 6100'

11 3/4" ID 42# H-40 CSG SET @ 1520'
8 5/8" OD 32# S-80 & J-55 CSG SET @ 4850'

1. Ran 6090' (152 Jts.) 5 1/2" OD 15.5# J-55 CSG & SET @ 6100'.
2. Cemented 1st stage W/375 sx. Class 'H' Cement. With DV Tool open @ 5306'
Cemented 2nd stage W/500 sx. 6 1/2% Gel and 200 sx Class 'H' Cement containing
1/4# floccle per sack. Cement circulated. Job complete 2:00 PM, 9-8-82. WOC
in excess of 18 hrs.
3. Tested 5 1/2" Csg to 1500# for 30 minutes. 8:15-8:45 AM, 9-14-82.
Tested OK. JOB Completed 8:45 AM, 9-14-82.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Asst. Dist. Mgr. DATE 9-20-82

ORIGINAL SIGNED BY JERRY SEATON TITLE DATE SEP 23 1982

APPROVED BY TITLE DATE
CONDITIONS OF APPROVAL, IF ANY: