

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
1-2076

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - " (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Water Injection	7. Unit Agreement Name Central Vacuum Unit
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name Central Vacuum Unit
3. Address of Operator P. O. Box 722, Hobbs, New Mexico 88240	9. Well No. 157
4. Location of Well UNIT LETTER H 1350 FEET FROM THE North LINE AND 75 FEET FROM THE West 25 TOWNSHIP 17-S RANGE 34-E NMPM.	10. Field and Pool, or Wildcat Socorro (Trabuco) San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 4004' (GR)	12. County Socorro

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
	Set Conductor Pipe <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

STUD 20" HOLE @ 6:30 PM, 11-5-82  
TOTAL DEPTH 349'

1. Ran 339' (8 hrs.) 16" OD 65" H-40 Conductor Pipe & Set @ 349'.
2. Cemented w/550 ex. Class 'H' cement containing 2% CaCl. Cement Circulated.  
Job Complete 8:15 AM, 11-6-82.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Jerry Sexton TITLE District 1 Supr. DATE 11-13-82  
ORIGINAL SIGNED BY  
JERRY SEXTON  
APPROVED BY District 1 Supr. TITLE  DATE   
CONDITIONS OF APPROVAL, IF ANY:

NOV 29 1982