

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

5a. Indicate Type of Lease  
State ☒ Fee ☐

5. State Oil & Gas Lease No.  
**B-155**

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <b>Water Injection</b>	7. Unit Agreement Name <b>Central Vacuum Unit</b>
2. Name of Operator <b>TEXACO Inc.</b>	8. Farm or Lease Name <b>Central Vacuum Unit</b>
3. Address of Operator <b>P. O. Box 728, Hobbs, New Mexico 88240</b>	9. Well No. <b>160</b>
4. Location of Well UNIT LETTER <b>E</b> <b>2602</b> FEET FROM THE <b>North</b> LINE AND <b>35</b> FEET FROM THE <b>West</b> LINE, SECTION <b>36</b> TOWNSHIP <b>17-S</b> RANGE <b>34-E</b> NMPM.	10. Field and Pool, or Wildcat <b>Vacuum Grayburg San Andres</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>4004' (GR)</b>	12. County <b>Lea</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:


PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TOTAL DEPTH 1563'  
16" OD 65# H-40 Conductor SET @ 350'.

1. Ran 1548' (36 Jts.) 11 3/4" OD 42# H-40 CSG & Set @ 1563'.
2. Cement W/1000 sx. Class 'H' 50-50 Pozmix containing 1# flocele & 2% CaCl per sx. followed W/200 sx. Class 'H' Cement containing 2% CaCl. Cement Circulated. Job Complete 8:30 AM, 10-20-82. WOC 18 hrs.
3. Tested 11 3/4" Csg to 1000# for 30 minutes, 2:30-3:00 PM, 10-21-82. Tested OK. Job complete 3:00 PM, 10-21-82.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED  TITLE Asst. Dist. Mgr. DATE 11-19-82

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: