

OIL CONSERVATION DIVISION
P. O. BOX 2688
SANTA FE, NEW MEXICO 87501Form C-103
Revised 10-1

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - A" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- 2. Name of Operator Amoco Production Company 3. Address of Operator P. O. Box 68, Hobbs, New Mexico 88240 4. Location of Well UNIT LETTER <u>H</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>8</u> TOWNSHIP <u>19-S</u> RANGE <u>35-E</u> NMPM. 15. Elevation (Show whether DF, RT, GR, etc.) 3838.1 GL 12. County Lea	7. Unit Agreement Name 8. Farm or Lease Name Snyder Ranches 9. Well No. 1 10. Field and Pool, or Wildcat Scharb Wolfcamp
--	--

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐PLUG AND ABANDON ☐
CHANGE PLANS ☐OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOBS ☐ALTERING CASING ☐
PLUG AND ABANDONMENT ☐OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 10-24-82, Warton #9 spudded with a 17-1/2" bit and drilled to a total depth of 457'. Ran 13-3/8", 48#, H-40 Surface casing. Casing was set at 457'. Cemented with 650 sx class "C" with 2% CaCL. Circulate 150 sx out. WOC 18 hours. Test casing to 850 psi for 30 min. Held O.K. Reduced bit to 12-1/4" and resumed drilling. On 11-3-82, drilled to a total depth of 4,142'. Ran 8-3/8", 32# K-55, 24#-J-55, 32# K-55, and 32# S-80 intermediate casing. Casing set at 4142'. Cemented with 1850 sx lite with additives and 400 sx class C neat. Circulate out 650 SX. Did not bump plug. Wait on cement 18 hrs. Drill plug and cement to 4092'. Test casing to 1,000 psi for 30 min. Held O.K. Reduced bit to 7-7/8" and resumed drilling.

O+4-NMOCD, H 1-HOU 1-W. Stafford, HOU 1-CMH

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *Charles M. Loring* TITLE Assist. Admin. AnalystDATE 11-11-82

ORIGINAL SIGNED BY

APPROVED BY JERRY SEXTONCONDITIONS OF APPROVAL DISTRICT 1 SUPR.

TITLE

NOV 17 1982

NOV 10 1982
G.C.D.
HOBBS OFFICE