

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.B.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form O-103
Revised 10-1-77

5a. Indicate Type of Lease
State ☐ Free ☒
5. State Oil & Gas Lease No.

SUNDARY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE APPLICATION FOR PERMIT TO DRILL (FORM O-101) FOR SUCH PROPOSALS.

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. Unit Agreement Name
2. Name of Operator Amoco Production Company	8. Farm or Lease Name Elkan
3. Address of Operator P.O. Box 68, Hobbs, NM 88240	9. Well No. 3
4. Location of Well UNIT LETTER <u>J</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>East</u> LINE, SECTION <u>9</u> TOWNSHIP <u>19-S</u> RANGE <u>35-E</u> NMPM.	10. Field and Pool, or Wildcat Und. Scharb Wolfcamp
11. Elevation (Show whether DF, RT, GR, etc.) 3807.5' GL	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒
COMMENCE DRILLING CONS. ☐
CASING TEST AND CEMENT JOBS ☐
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1105.

Pull up BHP build up bombs, 360 hr. SI BHP 813 psi at 10,588'. MISU 5-1-84, loaded tbg. with 65 bbl FW 2% KCl, removed tree, and installed BOP. POH with tbg., pkr., and on-off tool. RIH with tbg., retrieving head, and pkr. Ran tbg and tagged RBP at 10,709, released RBP, pulled tbg and set pkr. at 10475'. Acidized down tbg with 6000 gals of 15% HCl w/add. POH with tbg., pkr., and retrieving head. RIH with seating nipple, tbg., and tbg. anchor. Seating nipple landed at 10622' and tbg anchor set at 10557. Ran rods and pump, tested pump to 500 psi, tested OK. Began pump test 5-7-84, currently pump testing.

O+5 NMOCd,H 1-J.R. Barnett, Hou Rm. 21.156 1-F.J. Nash, Hou Rm. 4.206 1-GCC

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Eddie W. Seay

TITLE Asst. Admin. Analyst

DATE 6-20-84

APPROVED BY Oil & Gas Inspector

TITLE

DATE JUN 21 1984

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

JUN 20 1984

O.C.D.
HOBBS OFFICE