

set BP @ 9482'. Set pkr & test BP to 1000# OK. POH w/pkr. Perf'd Bone Springs w/2 JSPP @ 9393, 94, 95, 96, 97, 9405' = 12 .50" holes. Set pkr @ 9300'. Acidized perfs 9393-9405' w/1500 gals 15% NEFE acid. In 2 hrs swbd 12 BNO, 58 BLW. SION, SITP 835#. In 24 hrs flwd 350 BNO, 30 BLW. FTP 140#. Unset pkr, rec BP @ 9482' & POH w/pkr & RBP. On 5/18/84 RIH w/Lok-set pkr. Set pkr @ 9340'. On 5/20/84 flanged up wellhead. On 5/20/84 flwd 310 BNO, 34 BLW, 250 MCFG in 24 hrs thru 1" orifice, 50-65# FTP. On 24 hr potential test 6/2/84 flwd 286 BO, 40 BW, 459 MCFG on 34/64" ck, FTP 30#. GOR 1605:1. Completed as single oilwell in Bone Springs perfs 9393-9405, 9520-9577' & 9637-9725'. Final Report.

RECEIVED

JUN 7 1984

O.C.D.
MOBBS OFFICE