

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-77

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

6a. Indicate Type of Lease	
State <input type="checkbox"/>	Free <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator AMOCO PRODUCTION COMPANY		8. Farm or Lease Name Bryan
3. Address of Operator P. O. Box 68, Hobbs, NM 88240		9. Well No. 1
4. Location of Well UNIT LETTER <u>B</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM <u>East</u> LINE, SECTION <u>13</u> TOWNSHIP <u>19-S</u> RANGE <u>35-E</u> NMPM.		10. Field and Pool, or Wildcat Und. Wolfcamp
15. Elevation (Show whether DF, RT, GR, etc.) 3733.1' GL		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1105.

Drilled to a total depth of 4133' and on 2-27-84 set 8-5/8", 32# K-55 casing. Casing set at 4133'. Cemented with 1900 sx class C neat. Started displacing and cement bridged off and prematurely set external casing packer. Finished displacing and no returns. Plug down at 9:35 am 2-27-84. Ran temperature survey and tagged cement at 915'. (Reference letter, File: SJ0-458-WF dated 2-28-84) Waited on cement 18 hrs. Tested casing 1000 psi for 30 min. Tested OK. Reduced bit to 7-7/8" and resumed drilling.

O+5-NMOCD,H 1-R. E. Ogden, HOU Rm. 21.150 1-F. J. Nash, HOU Rm. 4.206 1-GCC

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Mary C. Clark TITLE Assist. Admin. Analyst DATE 3-2-84

ORIGINAL SIGNED BY JERRY SEXTON

APPROVED BY DISTRICT SUPERVISOR TITLE _____ DATE MAR 6 1984

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

MAR 5 1984

O.C.D.
HOBBS OFFICE