

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. V-1355	

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Exxon Corporation		8. Form or Lease Name New Mexico EX State
3. Address of Operator P. O. Box 1600, Midland, TX 79702		9. Well No. 1
4. Location of Well UNIT LETTER <u>A</u> <u>330</u> FEET FROM THE <u>N</u> LINE AND <u>660</u> FEET FROM THE <u>E</u> LINE, SECTION <u>9</u> TOWNSHIP <u>17S</u> RANGE <u>37E</u> NMPM.		10. Field and Pool, or Whdcat Shipp-Strawn
15. Elevation (Show whether DF, RT, GR, etc.) 3768' GR		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Spud 17 1/2" hole 12-22-85. Set 13 3/8", 68# csg. at 444'. Cemented w/ 500 sx ClC. Waited 32 hours and tested csg. to 1000 psi - OK. Resumed drilling on 12-26-85.

On 1-1-86 set 8 5/8", 32 and 24# csg. at 4200'. Cemented w/ 1500 sx ClC. Circulated to surface. Tested csg. to 2000#. Drilled out 28 1/2 hours after cementing.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Melba Kriplinger TITLE Section Head DATE 2-4-86

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT 1 SUPERVISOR

APPROVED BY _____

TITLE _____

CONDITIONS OF APPROVAL, IF ANY:

FEB 6 - 1986